

Construction of BRTS Corridor & Construction, fabrication and erection of bus shelters along Surat Navsari Road to dindoli L.C.3 ROB via pramukh park ROB for Surat BRTS Phase II Ext. in Surat City.(Under SJMMSVY)



1	Name of Corridor	:- Construction of BRTS Corridor & Construction, fabrication and erection of bus shelters along Surat Navsari Road to dindoli L.C.3 ROB via pramukh park ROB for Surat BRTS Phase II Ext. in Surat City.	
2	Location	:- Limbayat zone, South zone : Surat Navsari Road to dindoli L.C.3 ROB via pramukh park ROB	
3	Year of Inauguration	:- March'2017 (26/03/2017)	
4	Tender Amount (Cr.)	Rs.14.24 Cr.	
5	Length of Corridor	2.4 km	
6	Width of Corridor	45.00mt	
		Width	Type
6.1	BRT Lane	(3.65 x 2) = 7.30 mt	Bituminous (PQC near bus shelter area)
6.2	Mix Traffic Lane	9.5 mt	Bituminous
6.3	Service Road	4.5 to 5.5 mt	Bituminous
6.4	Median	0.6 mt to 0.8 mt.	Kerb, Paver block
6.5	Foot Path	1.5 mt	Kerb, Paver block
7	No of Bus Shelters	03	
8	Name of Contractor	Ajay Protech Pvt. Ltd.,Unjha	
9	Name of Design Consultant	CEPT,Ahmedabad	
10	Name of Project Management Consultancy	MaRS Planning & Engineering Services Pvt. Ltd., Ahmedabad	
11	Name of Third Party Inspection	-	
12	Notes	BRTS lane and Mix Traffic Lane is Separated by M.S. Railing. Unidirectional & 3-Directional Signages are erected on this Corridor.	