Construction of BRTS Corridor & Construction, fabrication and erection of bus shelters along dindoli L.C.3 ROB to Surat Bardoli Road for Surat BRTS Phase II Ext. in Surat City. (Under SJMMSVY)



1	Name of Corridor	:-	Construction of BRTS Corridor & Construction, fabrication and erection of bus shelters along dindoli L.C.3 ROB to Surat Bardoli Road for Surat BRTS Phase II Ext. in Surat City.	
2	Location	:-	Limbayat zone : Dindoli L.C.3 ROB to Surat Bardoli Road	
3	Year of Inauguration	:-	March'2017 (26/03/2017)	
4	Tender Amount (Cr.)		Rs.21.43 Cr.	
5	Length of Corridor		4.07 km	
6	Width of Corridor		45.00mt	
			Width	Туре
6.1	BRT Lane		(3.65 x 2) = 7.30 mt	Bituminous (PQC near bus shelter area)
6.2	Mix Traffic Lane		9.50 mt	Bituminous
6.3	Service Road		4.5 mt. to 5.5 mt	Kerb Paver Block
6.4	Median		0.6 mt to 0.8 mt.	Kerb Paver Block
6.5	Foot Path		1.5 mt.	Kerb Paver Block
7	No of Bus Shelters		06	
8	Name of Contractor		Ajay Protech Pvt. Ltd.,Unjha	
9	Name of Design Consultant		CEPT, Ahmedabad	
10	Name of Project Management Consultancy		MaRS Planning & Engineering Services Pvt. Ltd.,Ahmedabad	
11	Name of Third Party Inspection		_	
12	Neter	BRTS lane and Mix Traffic Lane is Separated by M.S. Railing.		
	Notes	Unidirectional & 3-Directional Signages are erected on this Corridor.		